RASTA
CENTER FOR ROAD TECHNOLOGY

BRUHAT BANGALORE MAHANAGARA PALIKE
INSPECTION REPORT

Sl.No	Item	Description
1	Name of Work	Construction of RCC Drains at Ayappa Swamy Temple in Ward.No.07 Byatarayanapura, Kodigehalli Sub Division
2	Estimate Cost	7.50 Lakhs
3	Administrative Approval No and Date	BBMP/JC/YNK/AA/190/2012-13, dt.14.05.2012
4	Technical sanction No. and Date	BBMP/EE/BTP/TS/85/2012-13, dt.15.05.2012
5	Job Code No. and P Code No.	007-12-000050, P1771
6	Tender Direct Entrested to KRIDL	-
7	If Tender, Tender Notification No. Date and Publication in daily news Paper	-
8	Tender Approved Details	-
9	Work Order No and Date	EE/BTP/BBMP/E-TND/96/2014-15, Dt.05.09.2014
10	Stipulation time of Completion	60 Days
11	Actual Date of Commencement	Data Not available
12	Actual Date of Completion	26.04.2015
13	Delay if Any	-
14	Reason if Any	-
15	Payment made till date	-
16	BR NO. and Date	33/15-16, Dt.30.04.2015
17	Status of work	Completed
18	Photograph verfied	Yes
19	Date of Inspection	
20	MB No. and Page No.	1887 Page No.188654
21	Test Result	--
22	Section Officer	Basavaraju
23	Sub Division Officer	Rajnikanth Malli
24	Observation	- -
a	Work Quality	Satisfactory
b	Comments	The work is carried out by the Contractor satisfactorily.

Dr. Krishnamurthy
Professor - PG Studies
RASTA Centre for Road Technology
VOLVO Construction Equipment Campus
Phase I, Peenya Industrial Area
Bangalore – 560 058, India